

City of Prescott  
Public Works Department  
433 North Virginia Street  
Prescott AZ 86301



Visit [www.prescott-az.gov](http://www.prescott-az.gov)  
for more information.



## **Water Production Facility & Intermediate Pump Stations**

July 2024

### **UTILITY PROJECT**

The project design consultant, Water Works Engineers, and the Construction Manager at Risk (CMAR) contractor, Fann Environmental LLC / Fann Contracting, Inc. joint venture, have been awarded the project. The project consists of two locations: the City's Water Production Facility (WPF) located in Chino Valley, and a new Intermediate Pump Station (IPS) to be located west of Willow Creek Road near the Airport. The CMAR contractor and City have agreed on the final construction costs and the contract for construction.

#### **Chino Water Production Facility:**

The pump building is nearly complete. Once completed, the new facility will be on hold until the Intermediate Pump Station is completed and the final tie into the system can be achieved. Electrical component testing has been completed; control programming and network link communication are underway.

#### **Intermediate Pump Station:**

The pump building is well underway with many of the construction disciplines working toward completion. Site fencing and block wall are complete. Offsite electrical is installed and ready for building electrical components and wiring completion prior to energizing the site. Building contractors are working toward completing components of the structure. Site paving, concrete work, millings, and landscape are complete.

### **City Contact Information**

**Project Manager: Scott McClinton**

**Phone: (928) 777-1130**