

City of Prescott
Public Works Department
433 North Virginia Street
Prescott AZ 86301



Visit www.prescott-az.gov
for more information.



Water Production Facility & Intermediate Pump Stations

November 2024

UTILITY PROJECT

The project design consultant, Water Works Engineers, and the Construction Manager at Risk (CMAR) contractor, Fann Environmental LLC / Fann Contracting, Inc. joint venture, have been awarded the project. The project consists of two locations: the City's Water Production Facility (WPF) located in Chino Valley, and a new Intermediate Pump Station (IPS) to be located west of Willow Creek Road near the Airport. The CMAR contractor and City have agreed on the final construction costs and the contract for construction.

Chino Water Production Facility:

The pump building is nearly complete. Once completed, the new facility will be on hold until the Intermediate Pump Station is completed and the final tie into the system can be achieved. Electrical component testing has been completed; control programming, network wiring, and link communication are underway with operational testing to follow.

Intermediate Pump Station:

The pump building is near completion. Control programming and network link communication are underway. Tank internal final pipe coating is underway with disinfection and filling to commence directly after. Site pipe flushing will commence with startup testing to follow.

City Contact Information

Project Manager: Scott McClinton

Phone: (928) 777-1130