

City of Prescott  
Public Works Department  
433 North Virginia Street  
Prescott AZ 86301



Visit [www.prescott-az.gov](http://www.prescott-az.gov)  
for more information.



## **Water Production Facility & Intermediate Pump Stations**

January 2025

### **UTILITY PROJECT**

The project design consultant, Water Works Engineers, and the Construction Manager at Risk (CMAR) contractor, Fann Environmental LLC / Fann Contracting, Inc. joint venture, have been awarded the project. The project consists of two locations: the City's Water Production Facility (WPF) located in Chino Valley, and a new Intermediate Pump Station (IPS) to be located west of Willow Creek Road near the Airport. The CMAR contractor and the City have agreed on the final construction costs and the contract for construction.

#### **Chino Water Production Facility:**

The pump building is complete. The new facility will be on hold until the Intermediate Pump Station is completed and the final tie into the system can be achieved. Electrical component testing has been completed; control programming, network wiring, and link communication are underway with operational testing to follow.

#### **Intermediate Pump Station:**

The pump building is completed. Control programming and network link communication are underway. Tank internal final pipe coating, disinfection, filling, site pipe flushing, and pump startup has been completed. Tank integrity testing has been completed.

### **City Contact Information**

**Project Manager: Scott McClinton**

**Phone: (928) 777-1130**