

City of Prescott
Public Works Department
433 North Virginia Street
Prescott AZ 86301



Visit www.prescott-az.gov
for more information.



Hornet Drive Drainage Improvements

October 2026

ROADWAY PROJECT

This project is located on Hornet Drive in Yavapai Hills. The project generally consists of drainage improvements along Hornet Drive, including grading existing drainage channels to increase flow capacity to new drop inlet headwall structures, installation of new 36-inch and 42-inch storm drainpipes, related utility relocations, fire hydrant relocation, removal and replacement of existing landscaping. Removal and replacement of two (2) existing undersized catch basins, curb & gutter, asphalt. Construction of two (2) new catch basins, and installation of Rip Rap.

The contractor, Earth Resources Corporation (ERC) was issued a Notice To Proceed (NTP) on July 13, 2026. The first phase of construction will occur at the intersection of Hornet Drive and Rough Diamond Drive, Phase one is anticipated to be completed in early October, and road closures are anticipated to be removed, and any remaining work will be completed with lane closures. Motorists are asked to follow all posted traffic control signs and exercise caution when traveling through the area.

The second phase of construction will occur at the intersection of Bonanza Trail and Hornet Drive. This phase will include the removal and relocation of existing landscaping, grading of existing drainage channels to increase flow capacity, installation of two new drop inlet headwall structures, installation of 36-inch storm drainpipe, removal and replacement of two (2) existing undersized catch basins, relocation of the fire hydrant,



related utility relocations, curb and gutter, concrete spandrel replacement, associated roadway work, and installation of riprap. During this phase, lane closures will be in effect, and flaggers will direct traffic. Motorists are asked to follow all posted signs and exercise caution when traveling through the area. Construction is anticipated to be completed by mid-December 2026.

City Contact Information

Project Manager: Thomas Burchfield

Phone: (928) 777-1130