

City of Prescott
Public Works Department
433 North Virginia Street
Prescott AZ 86301



Visit www.prescott-az.gov
for more information.



Zone 41 Mingus Pump Station, Tank, and Pipeline

January 2025

UTILITY PROJECT

The project generally consists of replacing two existing 200,000 gallon water storage tanks with a single 750,000 gallon water storage tank. The project includes replacing the existing Mingus Pump Station to meet demands and upsize the pipeline between the pump station and the new tank.

The engineering services contract was awarded to Brown and Caldwell. Design and utility investigation is complete. Advertising for construction bids started on March 10, 2024. The bid opening was on April 25, 2024. Those bids were reviewed by staff and appeared to have unbalanced items and thus were considered irregular proposals. The bids have been rejected. The bid package has been updated and re-advertised for bids. Bid advertising started on August 11, 2024. Bids were received on September 19, 2024. The construction contract was awarded to Technology Construction on November 5, 2024.

The project is scheduled to start construction in early 2025, pending availability of critical materials.

City Contact Information

Project Manager: George Henderson

Phone: (928) 777-1130