



PRESCOTT FIRE DEPARTMENT

1700 Iron Springs Road

Prescott, AZ 86305

928-777-1760 FAX 928-776-1890 TDD 928-778-5680

Fire Sprinkler Affidavit for Alterations

(1-5 sprinkler heads without plans)

Modifications 1-50 Heads Altered/Added \$100

Project Name _____ Occupancy Name _____
Job Address _____ Type Of Construction _____
Suite _____ Contractor _____ Phone (____) _____

Number of Proposed or Altered Heads _____

Type Wet Hazard, Light, Ordinary .10 - .20 Density

Without High Piled Stock or Storage

Note: The use of flexible piping products will require a full set of plans and calculations to be submitted for review. This affidavit cannot be submitted when flexible piping products are going to be used.

I _____ certify that the following is true and

(Please Print Name)

reasonably defines the scope of work for this project.

- All work is limited to drops and arm-overs only.
- Positions of sprinkler heads relative to architectural features such as soffets, beams, partitions, walls etc. complies with the current edition of NFPA 13.
- The proposed work does not require hydraulic calculations.
- Only one sprinkler head will be installed from one drop. (Exception: Up to 2 heads from one drop may be installed when each head is in a separate fire area.)
- The area covered per head is limited to the spacing requirements of NFPA 13.
- Tenant improvements in new buildings shall be equipped with Quick response heads. See NFPA 13 Section 5.5 for exceptions.
- The instillation shall comply with the requirements of the current edition of NFPA 13.
- Piping shall **not** be concealed until hangers and bracing are inspected and approved.
- Final approval shall be subject to an onsite inspection.

In addition, I understand the following is required:

A sketch attached to this document showing the area of work within this building structure, and a copy of this document shall be available on site at the time of the inspection.

Signature _____ **Date:** _____