



PRESCOTT FIRE DEPARTMENT

201 S. Cortez Street
Prescott, AZ 86303
928-777-1371

Fire Sprinkler Affidavit for Alterations

(1-6 sprinkler heads without plans)

Modifications 1-6 Heads Altered/Added

Project Name _____ Occupancy Name _____
Job Address _____ Type of Construction _____
Suite _____ Contractor _____ Phone () _____
Number of Proposed or Altered Heads _____

Type Wet Hazard, Light, Ordinary .10 - .20 Density without High Piled Stock or Storage

Note: The use of flexible piping products will require a full set of plans and calculations to be submitted for review. This affidavit cannot be submitted when flexible piping products are going to be used.

I _____ **certify that the following is true and reasonably defines the**

(Please Print Name)

scope of work for this project.

- a) All work is limited to drops and arm-overs only.
- b) Positions of sprinkler heads relative to architectural features such as soffits, beams, partitions, walls etc. complies with the current edition of NFPA 13.
- c) The proposed work does not require hydraulic calculations.
- d) Only one sprinkler head will be installed from one drop. (Exception: Up to 2 heads from one drop may be installed when each head is in a separate fire area.)
- e) The area covered per head is limited to the spacing requirements of NFPA 13.
- f) Tenant improvements in new buildings shall be equipped with Quick response heads. See NFPA 13 Section 5.5 for exceptions.
- g) The installation shall comply with the requirements of the current edition of NFPA 13.
- h) Piping shall **not** be concealed until hangers and bracing are inspected and approved.
- i) Final approval shall be subject to an onsite inspection.

In addition, I understand the following is required:

A sketch attached to this document showing the area of work within this building structure, and a copy of this document shall be available on site at the time of the inspection.

Signature: _____ Date: _____